

Town of Highland  
 2024 CCMG Street Improvement Project  
 Project Schedule  
 (UPDATED 9/17/24)

Project Area	Project Street	From	To	Concrete/Repairs	Milling	Paving
AREA 1	Maple Drive	<i>Parrish Avenue</i>	<i>Grace Street</i>	Complete	Complete	Complete
	Eder Street	<i>Parrish Avenue</i>	<i>Grace Street</i>			
	Grand Boulevard	<i>Parrish Avenue</i>	<i>Grace Street</i>			
	Strong Street	<i>5th Street</i>	<i>Grace Street</i>			
	5th Place	<i>Strong Street</i>	<i>Dead End</i>			
	Delaware Street	<i>Strong Street</i>	<i>Dead End</i>			
	Delaware Place	<i>Strong Street</i>	<i>Dead End</i>			
	Parrish Place	<i>Strong Street</i>	<i>Dead End</i>			
	Cottage Grove Avenue	<i>Strong Street</i>	<i>Dead End</i>			
	Cottage Grove Place	<i>Strong Street</i>	<i>Dead End</i>			
AREA 2	41st Place	<i>O'Day Drive</i>	<i>Liable Road</i>	Complete	9/26 thru 10/2	9/27 thru 10/5
	41st Lane	<i>Liable Road</i>	<i>Kleinman Road</i>			
	Orchard Drive	<i>41st Lane</i>	<i>Dead End</i>			
	42nd Place	<i>Grace Street</i>	<i>Liable Road</i>			
	43rd Street	<i>O'Day Drive</i>	<i>Liable Road</i>			
	44th Street	<i>5th Street</i>	<i>Dead End</i>			
	5th Place	<i>44th Street</i>	<i>45th Street</i>			
	Delaware Place	<i>44th Street</i>	<i>45th Street</i>			
	Idlewild Avenue	<i>Parkway Drive</i>	<i>Martha Street</i>			
	Wildwood Drive	<i>44th Street</i>	<i>Azalea Drive</i>			
AREA 3	Main Street	<i>Munster Town Line</i>	<i>Norfolk Southern Railroad</i>	9/24 thru 9/26	10/7 thru 10/9	10/9 thru 10/11

Please Note:

Work will take place on weekdays and Saturdays. Schedule may vary or be delayed based on weather conditions.

Work on Main Street will take place during overnight hours (typically 8:00 PM - 5:00 AM)

Please obey all "NO PARKING" signs posted along streets. Vehicles left in street will be towed at vehicle Owner's expense.